



Company Owning or
Operating Facility _____

Building/unit _____

Site Address _____

Contact person _____

Telephone _____ email _____

Authorized TraceTek
service company _____

Address _____

Contact person _____

Telephone _____ email _____

1. System Configuration

- Single channel stand-alone system
- Single channel with remote repeater
- Single TTDM with TTSIM network
- Multiple TTDM network system
- Other: _____

2. TTDM Installation Inspection

- Visual Inspection
- Seating of circuit boards

Not Applicable	Wired	Verified	
			Wiring (check all that are applicable)
	<input type="checkbox"/>	<input type="checkbox"/>	Ground/earth
	<input type="checkbox"/>	<input type="checkbox"/>	Power supply wiring
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Sensing cable
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Zener barrier
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Fault relay
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Leak relay
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Service relay
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	4-20 mA
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Host port (RS-232 / RS-485)
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	RS-485 SIM network port
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	TT-NRM (Quantity: _____)
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Internal SIM
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	External TTSIM (Quantity: _____)

3. TTDM Initial Power up Test

Close enclosure and supply power to the unit.

- Green LED illuminated at first
- Passes self-tests
- Finds all connected SIM, TTSIM, and TT-NRM modules

4. General settings

- Language selected: _____
- Affix front panel label in chosen language
- Change time/date to local time

5. Self Tests with UI Software

- UI Test
- Memory Tests
- SI Test
- Audio Tests
- Display Test
- Keypad

Alert response personnel before testing relays or other interfaces (if connected):

- Relay Test
- 4-20 mA Test (if installed and connected)
- Host port comm. Loop back test (requires transmit/receive jumper)

6. Leak and Port Settings

Leak	<i>Default</i>	<i>Other</i>
Re-alarm interval	<input type="checkbox"/> Never	<input type="checkbox"/> _____
Auto-Reset	<input type="checkbox"/> Off	<input type="checkbox"/> On
Audible Alarm	<input type="checkbox"/> On	<input type="checkbox"/> Off
Alarm re-flash	<input type="checkbox"/> Off	<input type="checkbox"/> On
Alarm Reset	<input type="checkbox"/> Single	<input type="checkbox"/> All

Host port		
Baud	<input type="checkbox"/> 9600	<input type="checkbox"/> _____
485 Address	<input type="checkbox"/> 1	<input type="checkbox"/> _____
Mode switch	<input type="checkbox"/> RS 232	<input type="checkbox"/> RS 485
TTDM	<input type="checkbox"/> Master	<input type="checkbox"/> Slave



Complete a copy of this page for each SIM or TTSIM installed in the system.

7. Application

- | | |
|--|--|
| <input type="checkbox"/> Beneath raised floor | <input type="checkbox"/> Sumps |
| <input type="checkbox"/> Double contained piping | <input type="checkbox"/> Trench |
| <input type="checkbox"/> Double contained tanks | <input type="checkbox"/> Overhead piping |
| <input type="checkbox"/> Buried pipeline | <input type="checkbox"/> AST |
| <input type="checkbox"/> Other: _____ | |

TraceTek Sensors connected:

- | | |
|--|----------------|
| Type | Approx. length |
| <input type="checkbox"/> TT1000 water sensing | _____ |
| <input type="checkbox"/> TT3000 conductive liquids | _____ |
| <input type="checkbox"/> TT5000 fuel sensing | _____ |
| <input type="checkbox"/> TT5001 solvent sensing | _____ |
| <input type="checkbox"/> Other: _____ | _____ |
| <input type="checkbox"/> Other: _____ | _____ |

8. Setup

- Visual Inspection

- | | | | |
|--------------------------|--------------------------|--------------------------|---|
| Not
Applicable | Wired | Verified | Wiring (check all that are applicable) |
| _____ | _____ | _____ | |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Ground/earth |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Power supply wiring |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Sensing cable |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Zener barrier |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Internal SIM |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | External TTSIM (Quantity: _____) |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | RS-485 connection |

9. Sensor and System Settings

At the TTDM, select this channel then press the down arrow and record:

- SIM Address _____
- ID _____
- Status _____
- Test length _____ ft / m / z
- Sense Current _____ μ A
- Service alert \geq _____ μ A
- Sense Resistance _____ K Ω
- Leak alarm \leq _____ K Ω
- RG Resistance _____ Ω
- YB Resistance _____ Ω
- SI Version _____
- SI Comm _____ %

10. Relay configuration

Complete this section for TTSIM-1A or TTSIM-2 modules, or when TT-NRMs are installed.

TT-NRM Regions and Relays:

Trouble relay _____

Service relay _____

#	Start	End	ID	Region Relay
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				

SIM relay:

- | | | |
|-------------|-------------------------------|---|
| Alarm mode | <input type="checkbox"/> Leak | <input type="checkbox"/> Leak/Break |
| Alarm state | <input type="checkbox"/> On | <input type="checkbox"/> Off |
| Alarm reset | <input type="checkbox"/> Auto | <input type="checkbox"/> Manual <input type="checkbox"/> Safe |

11. Sensor Mapping

Record TTDM-128 Leak location reading for simulated leaks created at key points on the system:

Location	TTDM leak location
_____	_____ Ft / m
_____	_____ Ft / m
_____	_____ Ft / m
_____	_____ Ft / m
_____	_____ Ft / m
_____	_____ Ft / m
_____	_____ Ft / m
_____	_____ Ft / m

12. Acceptance Test

When sensor is subjected to a simulated leak

- System detects and locates simulated leak

Acceptance test was performed in presence of owner's representative:

- Yes No



13. Operation and Maintenance Training

This documentation was provided and reviewed with the end user:

Project specific documents:

- _____
- _____
- _____
- _____
- _____
- _____

General installation instructions:

- General instructions for commercial buildings
- General instructions for environmental applications
- _____
- _____
- _____

Sensor installation instructions:

- TT1000 modular sensing cables
- TT3000 and TT5000 series modular sensing cables
- TT3000 and TT5000 series bulk sensing cables
- _____
- _____

TTDM-128 Documentation:

- TTDM-128 Installation Instructions
- TTDM-128 User Manual

Tyco, TraceTek and the TraceTek logo are trademarks or registered trademarks of Tyco Thermal Controls LLC or its affiliates.

Signatures

Test performed by: Name _____ Signature _____ Date _____

Client acceptance: Name _____ Signature _____ Date _____

Copies to: 1) Client

2) TraceTek service representative

3) Tyco Thermal Controls
300 Constitution Dr., R51/1A
Menlo Park, CA 94025-1164
USA