

START-UP OF VT.3 WATER BOILERS

For Detailed Information See Installation & Maintenance Manual

WARNING: If you do not follow these instructions exactly, a fire or explosion may result causing property damage, personal injury or loss of life.

1. Visually inspect boiler and components for damage and proper installation.
2. Turn off all electrical power to the appliance.
3. Turn off main manual gas valve.
4. Check all electrical connections for tightness, proper voltage, and proper grounding.
5. Check tank to make sure it is full of water. Ensure all plumbing connections to the tank are tight.
6. Verify that the unit is supplied with the type of gas specified on the rating plate.
7. Connect a test meter to the control for reading the flame response signal.
8. Connect a manometer at the manual gas shutoff valve located at the inlet of the gas train. Check inlet static gas pressure (**must not exceed minimum listed on decal**). Leave manometer in place throughout testing.
9. Connect another manometer to the manifold test port at the shutoff valve closest to the burner.
10. Turn on all electrical power to the appliance. Reset all safety devices (high limit, pressure switch, Low-Water-Cutoff, etc.).
11. Turn the manual gas valve to the "ON" position. The Ignition Control should go through its "Call For Heat" process and ignite the burner (see sequence of operation in manual).
12. The boiler has three temperature controls. The High Limit control is a manual reset non-adjustable type. The Lower Limit is an auto reset type and can be dial adjusted to operate just above the set point of the digital Operating Temperature Control. Set the adjustable digital Temperature Control on the front control panel to deliver the desired water temperature.
13. Check inlet flow gas pressure (**should meet or exceed minimum listed on decal**).
14. Measure the manifold gas pressure at the tapping located on the gas cock nearest the burner to confirm the factory recommended set point (check while firing at both low fire and high fire, if applicable).
15. Drill hole in vent pipe 12" to 24" from appliance flue outlet (for combustion analysis equipment).
16. Burner Combustion Adjustment:
Burner combustion should only be adjusted using a combustion analyzer. Do not attempt to adjust burner by sound or sight. With the burner firing, insert the combustion analyzer probe into the vent pipe. In order to check combustion at throughout the modulation range it is necessary to manually adjust the firing rate using the TempTrac control. (Refer to TempTrac User Manual 34-80 for control details).

- a. With the burner firing and adjusted to low fire adjust the regulator screw clockwise to increase gas flow or counter clockwise to decrease flow. The desired CO₂ in the combustion products should be between 7.5 and 8.5%. Do not attempt to adjust combustion based on manifold pressure alone. Manifold pressure should only be used as a reference point.
- b. Once the desired combustion is achieved at low fire, raise the burner firing rate in increments of 20% or less. At each firing rate adjust the valve orifice clockwise to reduce the flow of gas and counter-clockwise to increase the flow of gas in order to maintain the desired combustion as noted in step (a).
- c. When high fire combustion has been reached and combustion is within the proper range, return to low fire to confirm settings again. Repeat step (a) for low combustion and (b) if further adjustment of range is necessary.

CAUTION: If at any point of the modulation range, carbon monoxide is in excess of 300ppm, contact **Riverside Hydronics** customer service for assistance.

17. Check the flue gases with an electronic combustion analyzer to make final adjustments to the gas pressure regulator. When water in tank is above 120°F, insert the analyzer sensor into the hole in the vent and record:
 - a. O₂ should be 5 ½% to 7% (target 6 ½%)
 - b. CO₂ should be 7 ½% to 8 1/2 % (target 8%)
 - c. CO should not exceed 200 PPM
 - d. Net stack temperature should be 275°F - 375°F
18. Measure the vent draft using a manometer or draft gauge and record the draft (should be negative .02" to negative .06" W.C). Vent draft outside this range may indicate a inadequately sized misadjusted vent.

To prevent products of combustion from escaping, cover the test hole in the vent with aluminum adhesive tape.
19. Check the operating control to be sure it functions properly by lowering and raising the operating temperature setting (see section "Thermostat Setting") causing the burner to cycle on and off.
20. Complete the attached startup report pages 3 & 4.

Note: A complete and proper start-up of this equipment is required to ensure its safe and reliable operation. The attached startup form must be filled out completely, and immediately provided to your Riverside Hydronics® representative. Report all discrepancies to Riverside Hydronics® Customer Service Department at 1-800-990-5918.



START-UP REPORT VT.3 Water Boilers

Warning: Startup must be performed by a qualified service installer, service agency or the gas supplier.

Model Number: _____ Serial Number: _____

Job Name: _____

Address: _____

GENERAL INFORMATION

Restart? Yes No Installation is: New Replacement/Renovation Indoor Outdoor
 Primary operating voltage supply: _____ VAC Voltage from neutral to earth ground: _____ (should be zero)
 Thermostat Setting: _____ °F Thermostat Setting: _____ °F Hi-Limit Setting _____ °F
 Is the Pressure Relief Valve plumbed to a suitable drain? Yes No
 Is the boiler condensate drain connection plumbed to a suitable drain? Yes No
 Energy management System (EMS) Interface? Yes No Mfg. /Model: _____
 EMS Function(s): Remote On-Off Staged- Firing Outdoor Reset Other: _____
 EMS connected to which boiler terminals: _____ MODBUS Control? Yes No
 EMS Field wiring - Wire Gauge: _____ Distance from EMS panel: _____ Ft.

BOILER INSTALLATIONS (Closed Loop Heating System)

Boiler water supply and return piping size _____
 Supply water temperature: _____ °F Return water temperature: _____ °F
 What is the GPM of the building loop circulator pump? _____ VFD? Yes No
 What is the location of the circulator pump? Downstream from boiler Upstream from boiler
 Is there a balancing valve (circuit setter) in the boiler loop? Yes No

VENTING and COMBUSTION AIR

Vent Material: _____
 Vent Type: Through-the-roof Through Sidewall Vent Diameter: _____ inches; Vent Length: _____ feet
 Does vent have condensate drain? Yes No Draft Regulator? Yes No
 Does vent have elbows? Yes No; Qty / Type: _____
 Does vent contain any of these devices? Power Vent Draft Inducer Other _____
 Is vent device interlocked with boiler? Yes No Vent device connected to which boiler terminals: _____
 Direct-ducted combustion air? Yes No Duct diameter _____ inches. Duct length _____ feet.
 Duct Material: _____ Does duct have elbows? Yes No; Qty / Type _____
 Is combustion air supplied by louvers or openings Qty: _____ Size: _____
 Are louvers interlocked with boiler? Yes No Louvers connected to which boiler terminals: _____

Model Number: _____ Serial Number: _____

GAS SUPPLY

Type of Gas: Natural LP Gas Supply Pipe Size: _____
 Max available gas pressure: _____ Lb/Oz Gas Regulator Model: _____ Range: _____
 Inlet Static Gas Pressure: _____ " W.C. (See rating decal for maximum inlet gas pressure)
 Inlet Flow Gas Pressure: _____ " W.C. (See rating decal for minimum inlet gas pressure)
 Combination Gas Pressure Switch Setting: High _____ " W.C. Low _____ " W.C.

COMBUSTION ANALYSIS

Combustion Data (Full modulation)	Low fire	50%	75%	High fire
Flame Safeguard model:				
Flame Signal				
Oxygen O ₂ (5 ½ - 7%)				
Manifold Gas Pressure				
Carbon Monoxide CO (should not exceed 200 PPM)				
Carbon Dioxide CO ₂ (7 ½ - 9%)				
Nitrogen Oxide NO _x (ppm)				
Vent Pressure (-.02 to -.06" W.C.)				
Gross Stack Temperature °F				
Ambient Air Temperature °F				
Net Stack Temperature °F (gross stack minus ambient air)				
Combustion Efficiency %				

Important: You must submit the original copy of the completed form to your Riverside Hydronics representative before the warranty will become effective on this product.

Comments: _____

Service Company Name: _____ Phone: _____

Service Co. Address: _____

Start-up Performed By: _____ Date: _____

Customer: _____ Phone No.: _____ Date: _____