



**TITLE: Solar power system for compression-cycle vaccine refrigerator or combined refrigerator-icepack freezer – on-site checklists for completed installations.**

*Product verification protocol:* E03/PV01-VP2.1  
*Applies to specification ref(s):* E03/PV01.1  
*Date of origin:* 02.08.2007  
*Date of last revision:* New protocol

**Contents:**

- 1. Scope: ..... 1**
- 2. Normative references: ..... 2**
- 3. Terms and definitions:..... 2**
- 4. Applicability: ..... 3**
- 5. Specification checklist: ..... 3**
  - 5.1 Specification requirements: ..... 3
  - 5.2 Criteria for qualification: ..... 3
- 6. Quality control checklist: ..... 3**
  - 6.1 Quality control standards: ..... 3
  - 6.2 Manufacturing quality control checklist: ..... 3
  - 6.3 Site work quality control checklist: ..... 3
    - 6.3.1 Training: ..... 4
  - 6.4 Handover dossier: ..... 4
- 7. Customer reference checklist: ..... 4**
- 8. Pre-qualification evaluation:..... 4**
- 9. Modified products:..... 4**
- Annex 1 – Specification checklist..... 5**
- Annex 2 – Installation checklist ..... 7**
- Annex 3 – 30-day test checklist ..... 10**

**1. Scope:**

This document sets out the requirements for the procurement, installation and commissioning of solar powered vaccine refrigerator [installations](#) on one or more sites. Two alternative systems are covered by this protocol. **Type 1** systems use a solar array to charge an electrical storage battery pack, which then powers refrigeration equipment complying with specification **E03/RF04**. **Type 2** systems have no batteries and rely on the solar array directly to power refrigeration equipment complying with specification **E03/RF05**.

The [procurement agency](#) should complete Annex 1, and issue the document together with a copy of specification **E03/PV01** to one or more [qualified suppliers](#) as the basis for obtaining tender offers. A copy of the Annex 2 checklist should subsequently be completed by the [installation technician](#) at the time of

commissioning and handover and a copy of the Annex 3 checklist should be completed by the [user](#) at the end of the first 30 days of operation.

It is intended that the partly completed **E03/PV01-VP2** and any other supporting documents that the [procurement agency](#) considers necessary, together with the successful tenderer's priced offer, should form the basis for a contractual agreement between the parties for the supply, installation and commissioning of one or more [installation\(s\)](#).

**2. Normative references:**

WHO/PQS/E03/RF04.1: *Solar powered rechargeable battery operated compression-cycle refrigerator or combined refrigerator-icepack freezer.*

WHO/PQS/E03/RF05.1: *Solar powered battery-free compression-cycle refrigerator or combined refrigerator-icepack freezer.*

WHO/PQS/E03/PV01.1: *Solar power system for compression-cycle vaccine refrigerator or combined refrigerator-icepack freezer.*

**3. Terms and definitions:**

**Installation:** The solar power system specified in this document connected to a refrigerator, or combination refrigerator and icepack freezer, complying with specification **E03/RF04** or **E03/RF05**.

**Installation technician:** The person who installs the solar power system and associated refrigerator on behalf of the [procurement agency](#).

**Procurement Agency:** The organization which purchases the equipment covered by this specification and which provides the [qualified supplier](#) with details of the installation site(s).

**Qualified Supplier:** A [qualified supplier](#) must:

- Supply a coherent, correctly sized [system](#) where the settings of all the components have been adjusted for optimum performance at the installation site.
- Have installed and supported at least ten photovoltaic systems in a developing country or countries for at least two years (detailed references, including donors, locations and contacts, must be provided).
- Have the capacity and financial resources to provide long term support to the systems in the country of destination.
- Offer a refrigerator or combined refrigerator-icepack freezer complying with PQS standards **E03/RF04** and/or **E04/RF05** and which is currently pre-qualified by WHO.

**User:** The person responsible for the day to day operation and temperature monitoring of the [installation](#).

#### 4. **Applicability:**

The Annex 1 specification schedule will be completed by the [procurement agency](#). The Annex 2 [QA](#) assessment will be completed by the [installation technician](#). The Annex 3 checklist will be completed by the [user](#).

#### 5. **Specification checklist:**

##### 5.1 Specification requirements:

Annex 1 lists the required installation(s) and their location(s). Each complete [installation](#) (including solar power system and compatible refrigeration equipment) is to be designed and supplied by the [qualified supplier](#) using component elements already pre-qualified by WHO in accordance with PQS specifications **E03/PV01** and **E03/RF04** or **E03/RF05** and PQS verification protocols **E03/PV01-VP1** and **E03/RF04-VP** or **E03/RF05-VP**. [Qualified suppliers](#) should consider environmental conditions at the installation site(s) when selecting a suitable refrigerator – for example, in dusty conditions, avoid using models with condenser fins requiring electric blower/fan to clean the fins.

Equipment for known locations is to be designed for climatic conditions at, or as close as possible to, the named site. Equipment for unknown locations is to be designed on the basis of the best available climatic information for the country, region, province or district specified in Annex 1.

##### 5.2 Criteria for qualification:

An individual [installation](#) will be accepted by the [procurement agency](#) when:

- The completed Annex 2 handover checklist shows that all components are correctly installed and are operating satisfactorily.
- A completed Annex 3 user checklist has been received, showing no faults and correct temperature control throughout the first 30 days of operation.

#### 6. **Quality control checklist:**

##### 6.1 Quality control standards:

All installation work must be carried out in accordance with the [qualified supplier's](#) installation instructions. All on-site electrical installation work must comply with IEC 60364-1.

##### 6.2 Manufacturing quality control checklist:

On-site inspection of the production facility is not required.

##### 6.3 Site work quality control checklist:

The [installation technician](#) will carry out an inspection of each completed installation and complete a copy of the Annex 2 checklist. If the installation is satisfactory it will be handed over to the [user](#) who will complete a copy of the Annex 3 checklist after the first 30 days of operation. The [procurement agency](#) will only accept the [installation](#) when both checklists are satisfactory.

6.3.1 *Training:*

User training is optional. If offered, the syllabus should cover the following topics:

- Daily, weekly and monthly maintenance tasks.
- Checking and topping up electrolyte (flooded battery systems only).
- Health and safety guidance.

6.4 *Handover dossier:*

The handover dossier must be issued to the [procurement agency](#) after the [installation](#) has been completed. The dossier must be presented in a lever arch folder with clearly marked subject dividers and must contain the following:

- Completed, signed, installation checklist.
- User manual, technician's manual and installation manual for the solar power system containing the material listed in specification **E03/PV01** clause 4.11.
- User manual for the connected refrigerator complying with clause 4.11 of specification **E03/RF04** or **E03/RF05** (as appropriate).
- Completed, signed, 30-day test checklist.

One copy of the user manual is also to be handed to the responsible person at the installation site.

**7. Customer reference checklist:**

Not applicable.

**8. Pre-qualification evaluation:**

Not applicable. Refer to **E03/PV01-VP1**.

**9. Modified products:**

Not applicable.

## Annex 1 – Specification checklist<sup>1</sup>

Note: The **procurement agency** should complete one checklist for each **known** site. For **unknown** sites, complete one schedule (Part 4) for each type and size of refrigerator.

Solar refrigerator specification checklist		Date:	
<b>Country:</b>			
Procurement agency:			
Contact name:			
Address 1:			
Address 2:			
Address 3:			
Address 4:			
Tel:			
Fax:			
Email:			
All system components must be PQS pre-qualified. Refrigerators must comply with PQS specification <b>E03/RF04</b> (battery powered) or <b>E03/RF05</b> (battery-free). Solar power systems must comply with PQS specification <b>E03/PV01</b> .			
<b>PART 1: Site information</b>			
1.1	<b>Site location</b> <i>The solar power system for equipment on unknown sites will be a generic design.</i>	<b>Known</b> (complete Part 2 and Part 3 only)	<input type="checkbox"/>
		<b>Unknown</b> (complete Part 2 and Part 4 only)	<input type="checkbox"/>
<b>PART 2: Refrigerator details</b>			
2.1	<b>Refrigerator quantity</b>	Number of units required:	
2.2	<b>Refrigerator type</b> <i>Some battery-free units cannot make ice.</i>	Either: <b>Type 1:</b> with battery set:	<input type="checkbox"/>
		Or: <b>Type 2:</b> battery free:	<input type="checkbox"/>
2.3	<b>Temperature zone</b> <i>Choose the appropriate temperature zone. If winter temperatures are low and site heating is unreliable, specify a freeze prevention circuit.</i>	Hot zone (+43°C):	<input type="checkbox"/>
		Temperate zone (+32°C):	<input type="checkbox"/>
		Moderate zone (+27°C):	<input type="checkbox"/>
		Cold climate freeze prevention circuit:	Yes <input type="checkbox"/> No <input type="checkbox"/>
		If YES, specify the lowest winter temperature that the refrigerator will be exposed to <sup>2</sup> :	°C
2.4	<b>Refrigerator model</b> <i>Check PQS data sheets for available capacities but do not specify a named model.</i>	Refrigerator only:	<input type="checkbox"/>
		Combination refrigerator/icepack freezer:	<input type="checkbox"/>
		Minimum vaccine storage capacity:	litres
		Minimum icepack freezing capacity:	kg/24 hrs
<b>PART 3: Known sites</b>			
3.1	<b>Known site location details</b> <i>Fields marked * are</i>	* Country:	
		* Longitude:	

<sup>1</sup> This is a Word 'Form' document. It needs to be copied before it can be used for data entry. Then activate View/Toolbars/Forms and click the 'lock' icon on the Forms toolbar. See also Word Help.

<sup>2</sup> This is the lowest temperature in the room housing the refrigerator, NOT the lowest outside air temperature. In cold climates, temperatures down to -10°C may occur in health facilities that are left unattended and unheated for long periods.

Solar refrigerator specification checklist		Date:	
Country:			
	<i>mandatory. The more precise the other data, the easier it will be for the qualified supplier to design the solar power system to suit the specific site.</i>	* Latitude:	
		Nearest city/town:	
		Village or suburb:	
		Site name:	
		Altitude in metres above sea level:	
3.2	<b>Array support details</b> <i>The chosen array position must face as close as possible to South (northern hemisphere) or North (southern hemisphere) and must be completely shade free (including overhead cables) from at least 9:00am to 3:00pm throughout the year. Give orientation in Northern hemisphere as: SE, SSE, S, SSW, SW or in Southern hemisphere as: NE, NNE, N, NNW or NW.</i>	<b>Pitched roof mounting?</b>	Yes <input type="checkbox"/> No <input type="checkbox"/>
		If YES, give roof pitch in degrees:	
		If YES give roof slope orientation:	
		If YES, state roof finish material:	
		If YES, height of building to eaves:	m
		<b>Flat roof mounting?</b>	Yes <input type="checkbox"/> No <input type="checkbox"/>
		If YES, height of building to roof:	m
		If YES, state roof finish material:	
		<b>Wall mounting?</b>	Yes <input type="checkbox"/> No <input type="checkbox"/>
		If YES, give wall orientation:	
		If YES, give mounting height:	m
		<b>Ground mounting?</b>	Yes <input type="checkbox"/> No <input type="checkbox"/>
		<b>Pole mounting:</b>	Yes <input type="checkbox"/> No <input type="checkbox"/>
		If YES, give height of pole:	m
		If YES, choose top or side mount:	Top <input type="checkbox"/> Side <input type="checkbox"/>
3.3	<b>Array cable</b> <i>Measure the true distance<sup>3</sup> from the array to the battery set position as accurately as possible.</i>	Length of array cable required:	m
		Measured cable length including all bends, and vertical and horizontal lengths, plus 10%.	m
<b>PART 4: Unknown sites</b>			
4.1	<b>Unknown site location details</b> <i>Field marked * is mandatory. Give as much additional detail as possible.</i>	* Country:	
		Region(s) or Province(s) (if known):	
		District(s) (if known):	
4.2	<b>Solar power system quantity</b>	Solar power units required:	
4.3	<b>Array support details</b> <i>Total of all mounting kits should equal quantity of units specified in 2.1 and 4.1.</i>	No. of roof/ground mounting kits:	
		No. of pitched roof mounting kits:	
		No. of flat roof mounting kits:	
		No. of wall mounting kits:	
		No. of ground mounting kits:	
4.4	<b>Array cables</b> <i>Agree realistic lengths with the qualified supplier. If supplied in large rolls, cables can be cut to suit on each site.</i>	Typical length of array cable:	m

<sup>3</sup> True distance is measured along the actual route the cable will follow. Measure vertically, horizontally and with all changes in direction at 90 degrees.

## Annex 2 – Installation checklist

Note: The **installation technician** must fill in this checklist for each completed installation.

Solar refrigerator installation checklist		Date:
Country:	City/town:	Site name:
Installation technician: Installation company: Address 1: Address 2: Address 3: Address 4: Tel: Fax: Email:		
<i>Note: All checks must be satisfactory before the installation is handed over to the user.</i>		
<b>CHECK 1 – System description</b>		
1.1	Qualified supplier:	Name:
1.2	Photovoltaic panel:	Make: Model ref:
1.3	Panel mounting frame:	Type of support structure (describe)
1.4	Refrigerator:	Make: Model ref:
1.5	Power system:	Battery-free <input type="checkbox"/> Battery-powered <input type="checkbox"/>
If 'battery-powered' complete 1.6, otherwise go to <b>CHECK 2:</b>		
1.6	Battery powered systems:	Battery set make: Model ref:
		Battery type: Sealed <input type="checkbox"/> Flooded <input type="checkbox"/>
		Charge regulator make: Model ref:
<b>CHECK 2 – Shipment details</b>		
2.1	Was the shipment damaged?	Yes <input type="checkbox"/> No <input type="checkbox"/>
If YES, describe damage:		
2.2	Were any components missing?	Yes <input type="checkbox"/> No <input type="checkbox"/>
If YES, list missing parts:		
2.3	Were any components under-supplied?	Yes <input type="checkbox"/> No <input type="checkbox"/>
If YES, list under-supplied parts:		
2.4	Were any spare parts missing?	Yes <input type="checkbox"/> No <input type="checkbox"/>
If YES, list missing parts:		
2.5	Were any spare parts under-supplied?	Yes <input type="checkbox"/> No <input type="checkbox"/>
If YES, list under-supplied parts:		
2.6	Have damaged/missing/under-supplied parts been replaced?	Not applicable <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/>
If NO, describe action taken to complete the installation:		
Comments:		
<b>CHECK 3 – Photovoltaic panel installation</b>		
3.1	Panel orientation:	
3.2	Panel slope (measure angle relative to the horizontal):	degrees
3.3	Do shadows fall on the panel between 9:00am and 3:00pm?	Yes <input type="checkbox"/> No <input type="checkbox"/>
If YES, the system FAILS and the panel must be moved.		
3.4	Panel support structure:	Anodized aluminium: Yes <input type="checkbox"/> No <input type="checkbox"/>
		Stainless steel: Yes <input type="checkbox"/> No <input type="checkbox"/>
		Galvanized steel (painted or unpainted): Yes <input type="checkbox"/> No <input type="checkbox"/>
		Other (material (describe):

Solar refrigerator installation checklist		Date:
Country:	City/town:	Site name:
	If 'other material', the structure does not comply and must be replaced.	
	Are foundation pads or roof fixings in place and are they adequate?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Have theft-deterrent fasteners been used?	Yes <input type="checkbox"/> No <input type="checkbox"/>
3.5	Lightning protection:	
	Has the lightning protection circuit been correctly fitted?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Has the earth electrode been correctly fitted?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Has lightning protection system been tested for electrical continuity?	Yes <input type="checkbox"/> No <input type="checkbox"/>
3.6	Array cable:	
	Is the solar array cable type correct for external use?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Is the solar array cable protected against mechanical damage?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Is the solar array cable protected against rodent attack?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	<i>Comments:</i>	
<b>CHECK 4 – Battery installation (where applicable)</b>		
4.1	Battery set and battery set housing:	Applicable <input type="checkbox"/> Not applicable (go to 5) <input type="checkbox"/>
	Accessible for maintenance?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Protected against the weather?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Safely located to prevent accidental damage?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Secured against theft?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Have battery safety instructions been provided?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Have battery maintenance instructions been provided?	Yes <input type="checkbox"/> No <input type="checkbox"/>
4.2	Flooded batteries (where fitted):	Applicable <input type="checkbox"/> Not applicable (go to 4.3) <input type="checkbox"/>
	Are battery casings transparent?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Was the electrolyte (acid) supplied in a separate sealed container?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Has the battery safety equipment kit been supplied?	Yes <input type="checkbox"/> No <input type="checkbox"/>
4.3	Battery charge regulator:	
	Was the regulator preset in the factory?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Does the unit have a correctly labelled 'array charging' indicator?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Does the unit have a correctly labelled 'low battery' indicator?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Does the unit have a correctly labelled 'load disconnect' indicator?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Does the unit have an optional acoustic alarm?	Yes <input type="checkbox"/> No <input type="checkbox"/>
4.4	Fuses: 10 no. spare fuses in polythene bag fixed next to fuse box?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	<i>Comments:</i>	
<b>CHECK 5 – Refrigerator</b>		
5.1	Refrigerator or combined refrigerator/icepack freezer:	
	Casing marked with vaccine storage and freeze protection information?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Casing marked with the correct temperature zone indicator	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Casing/compressor marked with refrigerant identification?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Is the thermostat non-adjustable by the user as required?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Is there an external reading thermometer as required?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	<i>Comments:</i>	
<b>CHECK 6 – Wiring installation</b>		
6.1	Wiring:	
	Has the system been wired in accordance with the <b>qualified supplier's</b> wiring diagram?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Are all electrical connections concealed and properly protected?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Has the site installed electrical wiring been tested?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	<i>Comments:</i>	



<b>Solar refrigerator installation checklist</b>		<b>Date:</b>
<b>Country:</b>	<b>City/town:</b>	<b>Site name:</b>
<b>CHECK 7 – Commissioning tests</b>		
7.1	Commissioning: have all tests been carried out in accordance with the <a href="#">qualified supplier's</a> instructions?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	If YES, describe tests:	
	If NO, explain why tests have not been carried out:	
7.2	Are all system components functioning properly?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	<i>Comments:</i>	
<b>CHECK 8 – Documentation</b>		
8.1	Documentation check:	
	Has a <i>user manual</i> been supplied for all system components?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Are <i>user manuals</i> in the correct language?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Has a <i>technician's manual</i> been supplied for all system components?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Are <i>technician's manuals</i> in the correct language?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Has an <i>installation manual</i> been supplied?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Is the <i>installation manual</i> in the correct language?	Yes <input type="checkbox"/> No <input type="checkbox"/>
	Has one complete set of documentation been filed in a lever arch file and given to the <a href="#">procurement agency</a> ?	Yes <input type="checkbox"/> No <input type="checkbox"/>
<b>CHECK 9 – Overall conclusions and recommendations</b>		
9.1	Recommendation:	Pass <input type="checkbox"/> Fail <input type="checkbox"/>
	If FAIL, list outstanding work still required:	
	If PASS, the installation can be handed over to the <a href="#">user</a> .	
<p>Installation technician's signature: .....</p> <p>Date: .....</p>		

### Annex 3 – 30-day test checklist

*Note:* The **user** must complete this checklist for each installation after the first 30 days of operation.

Solar refrigerator 30-day test checklist		Date:
Country:	City/town:	Site name:
<i>Instructions for completing this form:</i> Complete the form 30 days after the refrigerator was handed over to you. Send a copy of the form back to <name of recipient> Attach a copy of the temperature record for the whole 30 day test period.		
Name:		
Position:		
Tel:		
Have you received training in the use of the system?	Yes <input type="checkbox"/> No <input type="checkbox"/>	
Do you have a copy of the <i>user manual</i> for the solar panels, battery set and refrigerator?	Yes <input type="checkbox"/> No <input type="checkbox"/>	
Is the system working correctly?	Yes <input type="checkbox"/> No <input type="checkbox"/>	
Have you witnessed if all the indicator lights work correctly?	Yes <input type="checkbox"/> No <input type="checkbox"/>	
If NO, which of the lights did you witness in operation?		
<i>Note: Tick NA to the next two questions if the batteries are not transparent. If you cannot see through the batteries they do not contain liquid.</i>		
Can you see the liquid level in the batteries without using tools?	NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/>	
Do you know how to top up the batteries with electrolyte (acid)?	NA <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/>	
Has the refrigerator temperature stayed between +2°C and + 8°C throughout the last 30 days?	Yes <input type="checkbox"/> No <input type="checkbox"/>	
Have you attached a copy of the temperature record for the last 30 days?	Yes <input type="checkbox"/> No <input type="checkbox"/>	
If you have any comments or questions, please write them here:		
User's signature: .....		
Date: .....		

Revision history:			
Date	Change summary	Reason for change	Approved
03.04.2007	Amended to final PQS format.		UK
09.05.2007	Revised to SMC comments & teleconference UK, SMC, AG 26.04.07		UK
16.05.2007	Final review version		UK
02.08.2007	Annex 1 checklist: 4.3: Roof/ground kit added. Annex 2 checklist: 1.3: Simplified.	Consistency with specification.	UK