

PQS Quality Assurance protocol

TITLE: Solar power system for compression-cycle vaccine refrigerator or combined refrigerator and water-pack freezer – on-site checklists for completed installations.

Product verification protocol:	E003/PV01-VP2.2
Applies to specification ref(s):	E003/PV01.2
Issue date:	6 July 2010
Date of last revision:	2 August 2007

Contents:

1. Scope:	1
2. Normative references:	2
3. Terms and definitions:	2
4. Applicability:	3
5. Specification checklist:	3
5.1 Specification requirements:	3
5.2 Criteria for qualification:	3
6. Quality control checklist:	3
6.1 Quality control standards:	3
6.2 Manufacturing quality control checklist:	3
6.3 Site work quality control checklist:	3
6.3.1 Training:	4
6.4 Handover dossier:	
7. Customer reference checklist:	4
8. Pre-qualification evaluation:	4
9. Modified products:	4
Annex 1 – Specification checklist for known sites	
Annex 2 – Specification checklist for unknown sites	7
Annex 3 – Installation checklist	9
Annex 4 – 30-day test checklist	2
Revision history:	3

1. Scope:

This document sets out the requirements for the procurement, installation and commissioning of solar powered vaccine refrigerator installations on one or more sites.

Two alternative systems are covered by this protocol. **Type 1** systems use a solar array to charge an electrical storage battery pack, which then powers refrigeration equipment complying with specification **E003/RF04**. **Type 2** systems use a solar array directly to power the refrigerator compressor. Direct drive refrigeration equipment complying with specification **E003/RF05** is entirely battery free. Direct drive refrigeration complying with specification **E003/RF05** is entirely battery free. Direct drive refrigeration complying with specification **E003/RF06** uses an integrated battery to power ancillary equipment such as fans, instrumentation and control. This battery is charged from the solar array.

The procurement agency should complete Annex 1, and issue the document together with a copy of specification **E003/PV01.2** to one or more qualified suppliers as the basis for obtaining tender offers. A copy of the Annex 2 checklist should subsequently be completed by the installation technician at the time of commissioning and handover and a copy of the Annex 3 checklist should be completed by the user at the end of the first 30 days of operation.

It is intended that the partly completed **E003/PV01-VP2.2** and any other supporting documents that the procurement agency considers necessary, together with the successful tenderer's priced offer, should form the basis for a contractual agreement between the parties for the supply, installation and commissioning of one or more installation(s).

2. Normative references:

Toma, H. and Markvart, T. *Solar Autonomy Calculation Tool*, University of Southampton, UK 2009.

WHO/PQS/E003/PV01.2: Solar power system for compression-cycle vaccine refrigerator or combined refrigerator and water-pack freezer.

WHO/PQS/E003/RF04.2: *Refrigerator or combined refrigerator and waterpack freezer: compression-cycle. For solar powered rechargeable battery storage.*

WHO/PQS/E003/RF05.2: *Refrigerator or combined refrigerator and waterpack freezer: compression-cycle. Solar direct drive without battery storage.* WHO/PQS/E003/RF06.1: *Refrigerator or combined refrigerator and waterpack freezer: compression-cycle. Solar direct drive with ancillary rechargeable battery.*

3. Terms and definitions:

<u>Installation</u>: The solar power system specified in this document connected to a refrigerator, or combined refrigerator and water-pack freezer, complying with specification **E003/RF04**, **E003/RF05** or **E003/RF06**.

<u>Installation technician</u>: The person who installs the solar power system and associated refrigerator on behalf of the procurement agency.

<u>Procurement Agency</u>: The organization which purchases the equipment covered by this specification and which provides the qualified supplier with details of the installation site(s).

Qualified Supplier: A qualified supplier must:

- Supply a coherent, correctly sized system where the settings of all the components have been adjusted for optimum performance at the installation site.
- Have installed and supported at least ten photovoltaic systems in a developing country or countries for at least two years (detailed references, including donors, locations and contacts, must be provided).
- Have the capacity and financial resources to provide long term support to the systems in the country of destination.
- Offer one or more refrigerators or combined refrigerator and water-pack freezers complying with PQS standards **E003/RF04** and/or **E003/RF05** and/or **E003/RF06** and which are currently pre-qualified by WHO.

<u>User:</u> The person responsible for the day to day operation and temperature monitoring of the installation.

4. Applicability:

The Annex 1 specification schedule will be completed by the procurement agency. The Annex 2 QA assessment will be completed by the installation technician. The Annex 3 checklist will be completed by the user.

5. Specification checklist:

5.1 <u>Specification requirements:</u>

Annex 1 lists the required installation(s) and their location(s). Each complete installation (including solar power system and compatible refrigeration equipment) is to be designed and supplied by the qualified supplier using component elements already pre-qualified by WHO in accordance with PQS specifications E003/PV01.2 and E003/RF04, E003/RF05 or E003/RF06 and PQS verification protocols E003/PV01-VP1.1 and E003/RF04-VP, E003/RF05-VP or E003/RF06-VP. Qualified suppliers should consider environmental conditions at the installation site(s) when selecting a suitable refrigerator – for example, in dusty conditions, avoid using models with condenser fins requiring electric blower/fan to clean the fins.

Equipment for known locations is to be designed for climatic conditions at, or as close as possible to, the named site. Equipment for unknown locations is to be designed on the basis of the best available climatic information for the country, region, province or district specified in Annex 1.

5.2 *Criteria for qualification:*

An individual installation will be accepted by the procurement agency when:

- The completed Annex 2 handover checklist shows that all components are correctly installed and are operating satisfactorily.
- A completed Annex 3 user checklist has been received, showing no faults and correct temperature control throughout the first 30 days of operation.

6. Quality control checklist:

6.1 *Quality control standards:*

All installation work must be carried out in accordance with the qualified supplier's installation instructions. All on-site electrical installation work must comply with IEC 60364-1.

6.2 <u>Manufacturing quality control checklist:</u> On-site inspection of the production facility is not required.

6.3 <u>Site work quality control checklist:</u>

The installation technician will carry out an inspection of each completed installation and complete a copy of the Annex 2 checklist. If the installation is satisfactory it will be handed over to the user who will complete a copy of the Annex 3 checklist after the first 30 days of operation. The procurement agency will only accept the installation when both checklists are satisfactory.

6.3.1 Training:

User training is optional. If offered, the syllabus should cover the following topics:

- Daily, weekly and monthly maintenance tasks.
- Checking and topping up electrolyte (flooded battery systems only).
- Battery replacement.
- Health and safety guidance.

6.4 *Handover dossier:*

The handover dossier must be issued to the procurement agency after the installation has been completed. The dossier must be presented in a lever arch folder with clearly marked subject dividers and must contain the following:

- Completed, signed, installation checklist.
- User manual, technician's manual and installation manual for the solar power system containing the material listed in specification **E003/PV01.2** clause 4.11.
- User manual for the connected refrigerator complying with clause 4.11 of specification E003/RF04, E003/RF05 or E003/RF06 (as appropriate).
- Completed, signed, 30-day test checklist.

One copy of the user manual is also to be handed to the responsible person at the installation site.

- 7. Customer reference checklist: Not applicable.
- 8. **Pre-qualification evaluation:** Not applicable. Refer to **E003/PV01-VP1.2**
- 9. Modified products: Not applicable.

Annex 1 – Specification checklist for known sites

Note: Use this form when the final location of the equipment is known. Complete one copy for each system type.

Sola	r refrigerator specification cl	ecklist for known sites	Date	:	
	ntry:				
	rocurement agency:				
	Contact name:				
	Address 1:				
	Address 2:				
	Address 3:				
	Address 4:				
	Tel:				
	Fax:				
	Email:				
All s	system components must be PQS p	re-qualified. Refrigerators must cor	nply with		
		ered), E003/RF05 (battery-free dired			
		y battery). Solar power systems mus			
	3/PV01.				
	TION 1: Site				
1.1	Fields marked * are	* Country:			
	mandatory. The more precise	* Longitude:			
	the other data, the easier it will	* Latitude:			
	be for the qualified supplier to	Nearest city/town:			
	design the solar power system	Village or suburb:			
	to suit the specific site.	Site name:			
		Altitude in metres above sea level:			
SEC	TION 2: Refrigerator and powe				
2.1	Refrigerator quantity	Number of units required:			_
2.2	Temperature zone	Hot zone (+43°C):		Γ	П
	Choose the appropriate	Temperate zone (+32°C):		Ī	Ŧ
	temperature zone. If winter	Moderate zone (+27°C):		Ē	-
	temperatures are low and site	Cold climate freeze prevention circ	cuit: Yes	No	Ŧ
	heating is unreliable, specify a	If YES, specify the lowest wi			°C
	freeze prevention circuit.	temperature to which the refriger			-
		will be expos			
2.3	Refrigerator model	Refrigerator only:	î	Г	٦
	Check PQS data sheets for	Combined refrigerator & water-page	ck freezer:	Ī	╡
	available capacities but do not	Minimum vaccine storage capacity		litr	es
	specify a named model 2 .	Minimum water-pack freezing		g/24 h	
		capacity:	I.E.		
SEC	TION 3: Power system	1			
3.1	Solar power system quantity	Solar power units required:			_
3.2	Solar power system quantity	Either: Type 1 : with battery set:	I	Г	٦
2.2	Sour power system type	Or: Type 2 : battery-free direct driv	/e		╡
		Or: Type 2 : direct drive with ancil			╡
3.3	Array support details	Pitched roof mounting?	Yes	No [╡
5.5	The chosen array position must	If YES, give roof pitch in degree			
	1 The CHOSEN DEFAIL DOSTITON MUST	I I I ES. give root blich in degree	28.		

¹ This is the lowest temperature in the room housing the refrigerator, NOT the lowest outside air temperature. In cold climates, temperatures down to -10° C may occur in health facilities that are left unattended and unheated for long periods.

² Note: Some models are refrigerator only with no ice-making capability.

Sola	ar refrigerator specification cl	hecklist for known sites		Date:		
Cou	Country:					
	face as close as possible to South (northern hemisphere) or North (southern hemisphere) and must be completely shade free (including overhead cables) from at least 9:00am to 3:00pm throughout the year. Give orientation in Northern hemisphere as: SE, SSE, S,	re) If YES, state roof finish material: If YES, height of building to eaves: Flat roof mounting? If YES, height of building to roof: If YES, state roof finish material: vs) If YES, state roof finish material: Wall mounting? ar. If YES, give wall orientation: If YES, give mounting height:		m Yes No m Yes No m Yes No m Yes No M		
	SSW, SW or in Southern hemisphere as: NE, NNE, N, NNW or NW.	Ground mounting? Pole mounting: If YES, give height of If YES, choose top or side	mount:	Yes No m Top Side		
3.4	Array cable <i>Measure the true distance³</i> <i>from the array to the battery</i> <i>set position as accurately as</i> <i>possible.</i>	Length of array cable required Measured cable length include bends, and vertical and horizon lengths and add 10%.	ing all	<u>m</u> m		
3.5	Ground conductors Agree realistic lengths of ground conductor with the qualified supplier.	No. of lengths of ground cond No. of earth connection fitting				

³ True distance is measured along the actual route the cable will follow. Measure vertically, horizontally and with all changes in direction at 90 degrees.

Annex 2 – Specification checklist for unknown sites

Note: Use this form when the final location of the equipment is unknown. Complete one copy for each system type.

	opy for each system type. r refrigerator specification ch	necklist for unknown sites	Date:
	ntry:		
	rocurement agency:		
	Contact name:		
	Address 1:		
	Address 2:		
	Address 3:		
	Tel:		
	Fax:		
	Email:		
A11 s		pre-qualified. Refrigerators must comply	with POS
		ered), E003/RF05 (battery-free direct dr	
		y battery). Solar power systems must co	
	3/PV01.	y battery). Solar power systems must ee	mpry with
	TION 1: Location		
1.1	Field marked * is mandatory.	* Country:	
1.1	Give as much additional detail	Region(s) or Province(s) (if known):	
	as possible.	District(s) (if known):	
SEC	- -	District(s) (II known):	
	TION 2: Refrigerator	Normalis and formation and	
2.1	Refrigerator quantity	Number of units required:	
2.2	Temperature zone	Hot zone (+43°C):	
	Choose the appropriate	Temperate zone (+32°C):	
	temperature zone. If winter	Moderate zone (+27°C):	
	temperatures are low and site	Cold climate freeze prevention circuit:	
	heating is unreliable, specify a	If YES, specify the lowest winter	
	freeze prevention circuit.	temperature to which the refrigerator	
		will be exposed ⁴	
2.3	Refrigerator model	Refrigerator only:	
	Check PQS data sheets for	Combined refrigerator & water-pack fi	reezer:
	available capacities but do not	Minimum vaccine storage capacity:	litres
	specify a named model ⁵ .	Minimum water-pack freezing	kg/24 hrs
		capacity:	
SEC	TION 3: Power system		
3.1	Solar power system quantity	Solar power units required:	
3.2	Solar power system type	Either: Type 1 : with battery set:	
		Or: Type 2 : battery-free direct drive	
		Or: Type 2 : direct drive with ancillary	battery
3.3	PV array support details	No. of roof/ground mounting kits:	· —
	Total of all mounting kits	No. of pitched roof mounting kits:	
	should equal quantity of units	No. of flat roof mounting kits:	
	specified in 2.1 and 4.1.	No. of wall mounting kits:	
	1	No. of ground mounting kits:	
3.4	Array cables	Typical length of array cable:	m
5.4	Allay Cables	Typical length of allay cable.	m

 $^{^4}$ This is the lowest temperature in the room housing the refrigerator, NOT the lowest outside air temperature. In cold climates, temperatures down to -10°C may occur in health facilities that are left unattended and unheated for long periods.

⁵ *Note:* Some models are refrigerator only with no ice-making capability.

Solar refrigerator specification checklist for unknown sites	Date:			
Country:				
Agree realistic lengths with the qualified supplier. If supplied in large rolls, cables can be cut to suit on each site.				

3.5	Ground conductors	No. of lengths of ground conductor:	
	Agree realistic lengths of	No. of earth connection fitting kits	
	ground conductor with the qualified supplier.		

Annex 3 – Installation checklist

Note: The installation technician must fill in a copy of this checklist for each completed installation.

Solar	eted installation.	allation	checklist		Date:	
Coun		City/tow		Site name:		
	allation technician:	010970011				
	tallation company:					
	Address 1:					
	Address 2:					
	Address 3:					
	Address 4:					
	Tel:					
	Fax:					
	Email:					
Note:	All checks must be	satisfactor	y before the installation	on is handed over to	the user.	
	CK 1 – System des	v				
1.1	Qualified supplier				Name:	
1.2	Photovoltaic pane			Make:	Model ref:	
1.3	Panel mounting fr		Tv	pe of support structu		
1.4	Refrigerator:			Make:	Model ref:	
1.5	Power system:		Direct drive (RF05	(RF06) Battery-t	owered (RF04)	
		Ι	f 'battery-powered' co	//		
1.6	Battery powered s		Battery s	•	Model ref:	
		2	<u> </u>		aled Flooded	
			Charge regulate		Model ref:	
CHE	CK 2 – Shipment d	letails	00			
2.1	Was the shipment)		Yes No	
	If YES, describ					
2.2	Were any components missing?			Yes No		
	If YES, list mis			nissing parts:		
2.3	Were any compon	ents under	-supplied?		Yes No	
				If YES, list under-su	pplied parts:	
2.4	Were any spare pa	arts missin	g?		Yes No	
				If YES, list n	nissing parts:	
2.5	Were any spare pa	arts under-	supplied?		Yes No	
				If YES, list under-su	pplied parts:	
2.6	Have damaged/mi	ssing/unde	er-supplied parts been	Not applicabl	e 🗌 Yes 🗌 No 🗌	
	replaced?					
		If	NO, describe action t	aken to complete the	installation:	
	Comments:					
	CK 3 – Photovolta	ic panel in	stallation			
3.1	Panel orientation:					
3.2			relative to the horizont		degrees	
3.3	Do shadows fall o	on the panel between 9:00am and 3:00pm? Yes No				
L				m FAILS and the pa		
3.4	Panel support stru					
				Stainless stee		
			Galvanized steel (p	painted or unpainted		
					erial (describe):	
			material', the structure			
	Are foundation	on pads or	roof fixings in place a			
L			Have theft-deterrent	t fasteners been used	? Yes No	
3.5	Lightning protecti	on:				

Count	ry: City/town: Has the lightning protection circuit b	Site name:	
3.6	Has the lightning protection circuit b	Site numer	
3.6		been correctly fitted?	Yes 🗌 No 🗌
3.6	Has the earth electrode b	been correctly fitted?	Yes 🗌 No 🗌
3.6	Has lightning protection system been tested for e	electrical continuity?	Yes No
	Array cable:		
	Is the solar array cable type correct for the sp	pecified application?	Yes No
	Is the solar array cable protected against r	mechanical damage?	Yes No
	Is the solar array cable protected as	gainst rodent attack?	Yes No
ľ	Comments:	-	
CHEC	CK 4 – Battery installation (where applicable)		
4.1		olicable 🗌 Not applic	cable (go to 5)
·		ole for maintenance?	Yes No
		against the weather?	Yes No
·	Safely located to prevent		Yes No
-		ecured against theft?	Yes No
ŀ	Have battery safety instruct	<u> </u>	Yes No
-	Have battery maintenance instruct	•	Yes No
4.2		icable \square Not applical	
4.2		casings transparent?	Yes No
·	Was the electrolyte (acid) supplied in a separa		
			Yes No
4.2	Has the battery safety equipmer	nt kit been supplied?	Yes No
4.3	Battery charge regulator:		
		preset in the factory?	Yes No
	Does the unit have a correctly labelled 'array		Yes No
	Does the unit have a correctly labelled 'low		Yes No
	Does the unit have a correctly labelled 'load di		Yes No
	Does the unit have an optic		Yes No
4.4	Fuses: 10 no. spare fuses in polythene bag fixed nex	t to fuse box?	Yes No
	Comments:		
	CK 5 – Refrigerator	2	
5.1	Refrigerator or combined refrigerator & water-pack		
	Casing marked with the correct temper	· · · · · ·	Yes No
	Casing/compressor marked with refrig		Yes 🗌 No 🗌
	Is the thermostat non-adjustable by t		Yes 🗌 No 🗌
	Is there an external reading therm	nometer as required?	Yes 🗌 No 🗌
	Comments:		
CHE	CK 6 – Wiring installation		
6.1	Wiring:		
	Has the system been wired	d in accordance with	Yes 🗌 No 🗌
	the qualified supplie	er's wiring diagram?	
	Are all electrical connections concealed and	properly protected?	Yes 🗌 No 🗌
-	Has the site installed electrical	l wiring been tested?	Yes 🗌 No 🗌
ļ	Comments:	-	
CHE	CK 7 – Commissioning tests		
7.1	Commissioning: have all tests been carried out in ac	ccordance with the	Yes 🗌 No 🗌
	qualified supplier's instructions?		
ŀ	- **	If YES, desc	cribe tests:
ŀ	If NO. explain why	tests have not been c	
7.2	Are all system components functioning properly?		Yes No
	Comments:		
CHE	CK 8 – Documentation		
8.1	Documentation check:		

Solar	r refrigerator inst	tallation checklist		Date:		
Coun	<u> </u>	City/town:	Site name:			
	Has a u	user manual been supplied for all	Il system components?	Yes No		
		Are user manuals ir	the correct language?	Yes 🗌 No 🗌		
	Has a technicia	un's manual been supplied for all	Il system components?	Yes No		
		Are technician's manuals ir	the correct language?	Yes 🗌 No 🗌		
		Has an installation r	nanual been supplied?	Yes No		
		Is the installation manual in	the correct language?	Yes No		
	Has one compl	ete set of documentation been f	iled in a lever arch file	Yes 🗌 No 🗌		
		and given to the	e procurement agency?			
CHE	CK 9 – Overall cor	clusions and recommendation	ns			
9.1	Recommendation			Pass 🗌 Fail 🗌		
		If FAIL, li	st outstanding work stil	l required:		
	If PASS, the installation can be handed over to the user					
Instal						
	Installation technician's signature:					

Annex 4 – 30-day test checklist

Note: The user must complete this checklist for each installation after the first 30 days of operation.

	gerator 30-day test checklist		Date:		
Country:	City/town:	Site name:			
Complete the Send a copy	for completing this form: e form 30 days after the refrigerator was hand of the form back to y of the temperature record for the whole 30 (
Name: Position: Tel:		· 1			
Have you rec	ceived training in the use of the system?		Yes 🗌 No 🗌		
Do you have refrigerator?	a copy of the <i>user manual</i> for the solar panel	s, battery set and	Yes 🗌 No 🗌		
Is the system	working correctly?		Yes 🗌 No 🗌		
Has the refrig the last 30 da	gerator temperature stayed between +2°C and ays?	l + 8°C throughout	Yes 🗌 No 🗌		
Have you att	ached a copy of the temperature record for th	e last 30 days?	Yes 🗌 No 🗌		
Have you ch	Have you checked that all the indicator lights work correctly? Yes No				
	If NO, which of th	e lights did you see in	operation?		
	and questions: ny comments or questions about the equipme	ent or the installer, plea	ase write them		
User's signat	ure:				
Date:					

Revision h	Revision history:				
Date	Change summary	Reason for change	Approved		
03.04.2007	Amended to final PQS format.				
09.05.2007	Revised to SMc comments & teleconference UK, SMc, AG 26.04.07				
16.05.2007	Final review version				
06.07.2010	'Icepack' changed to 'water pack'. Generally: Cross references added to E003/RF06 equipment. 1: Scope description changed. 2: Normative references updated. Annex 1: Revised and split into Annex 1 and Annex 2. Annex 2: 3.5 added. Annex 3: 3.5 added. Annex 3: Amended Annex 4: Amended.	Compatibility with new E003/RF06 documents.			